

### CDF TRACKING TOOL DATA BASE (LUANSHYA DISTRICT CONSOLIDATED COMMUNITY PROJECTS UNDER CDF FROM 2022 - TO DATE)

| S/n | Project name                                                                         | Ward                | Constituen<br>cy | financial year | Start Date | End Date   | % Complete | Milestone Achieved         | Funds approved<br>(kwacha) | Contract Sum (kwacha) | Utilization % |
|-----|--------------------------------------------------------------------------------------|---------------------|------------------|----------------|------------|------------|------------|----------------------------|----------------------------|-----------------------|---------------|
| 1   | Construction and rehabilitation of water reticulation at the new town market.        | Mpelembe            | luanshya         | 2022           | 14 03 2023 | 10 11 2023 | 100%       | Completed and commissioned | 97,000.00                  | 97,000.00             | 0%            |
| 2   | Elohim Primary School Construction Of 1x3 Classroom Block                            | Baluba              | luanshya         | 2022           | 30 12 2022 | 17 06 2023 | 100%       | Completed and commissioned | 861,000.00                 | 663,547.83            | 0%            |
| 3   | Construction of ablution block at Elohim school                                      | Baluba              | luanshya         | 2022           | 24 03 2023 | 18 01 2024 | 100%       | Completed and commissioned | 551,376.00                 | 551,376.00            | 0%            |
| 4   | Construction and Rehabilitation of Roads - Mwaiseni -Kamuchanga phase 1              | Kamuchanga-Mwaiseni | luanshya         | 2022           | 30 09 2023 | 11 03 2025 | 100%       | Completed and commissioned | 4,186,451.26               | 4,186,451.26          | 0%            |
| 5   | Rehabilitation of drainages mipundu Phase 1                                          | Mipundu             | luanshya         | 2022           | 30 12 2022 | 11 03 2025 | 100%       | Completed and commissioned | 484,677.89                 | 436,271.52            | 0%            |
| 6   | Rehabilitation of Thompson drives way and parking lot.                               | James Phiri         | luanshya         | 2022           | 30 12 2022 | 24 03 2023 | 100%       | Completed and commissioned | 750,000.00                 | 750,000.00            | 0%            |
| 7   | Rehabilitation of the Ablution Block at Mipundu                                      | Mipundu             | luanshya         | 2022           | 30 12 2022 | 28 03 2023 | 100%       | Completed and commissioned | 759,000.00                 | 759,000.00            | 0%            |
| 8   | Construction of 1x3 classroom block at Kakumba                                       | Chawama             | luanshya         | 2022           | 30 12 2022 | 08 08 2023 | 100%       | Completed and commissioned | 825,000.00                 | 662,447.83            | 0%            |
| 9   | Construction and rehabilitation of roads (Buteko ward)                               | Buteko              | luanshya         | 2022           | 01 06 2023 | 30 06 2023 | 100%       | Completed and commissioned | 109,003.07                 | 109,003.07            | 0%            |
| 10  | Newtown – Chawama Clinic                                                             | Chawama             | luanshya         | 2022           | 01 06 2023 | 30 06 2023 | 100%       | Completed and commissioned | 171,882.14                 | 171,882.14            | 0%            |
| 11  | Off T3 – Misaka Clinic (Zaffico Area)                                                | Baluba              | luanshya         | 2022           | 01 07 2023 | 25 07 2023 | 100%       | Completed and commissioned | 89,453.30                  | 89,543.30             | 0%            |
| 12  | Off T3 – Kakumba Primary School                                                      | Chawama             | luanshya         | 2022           | 30 07 2023 | 20 08 2023 | 100%       | Completed and commissioned | 87,369.49                  | 87,369.49             | 0%            |
| 13  | Off Kafubu Block – Kapenda Clinic                                                    | Chitwi              | luanshya         | 2022           | 01 09 2023 | 30 09 2023 | 100%       | Completed and commissioned | 157,858.25                 | 157,858.25            | 0%            |
| 14  | Misaka Foot Bridge                                                                   | Baluba              | luanshya         | 2022           | 30 12 2022 | 22 03 2024 | 100%       | Completed and commissioned | 809,010.60                 | 838,010.60            | 0%            |
| 15  | Completion of Chitwi Market Shelter                                                  | Chitwi              | luanshya         | 2022           | 13 01 2023 | 28 08 2023 | 100%       | Completed and commissioned | 345,212.30                 | 305,575.00            | 0%            |
| 16  | Rehabilitaion and Completion Walale Market Shelter -                                 | Twashuka            | luanshya         | 2022           | 13 01 2023 | 19 01 2024 | 100%       | Completed and commissioned | 362,676.80                 | 314,795.89            | 0%            |
| 17  | Completion of the Construction of an Abluton Block at Mikomfwa Main Market - Phase 2 | Mikomfwa            | luanshya         | 2022           | 06 01 2023 | 19 05 2023 | 100%       | Completed and commissioned | 430,067.30                 | 425,795.89            | 0%            |
| 18  | Rehabilitation of Kalala Market - Phase 2                                            | Mulungushi          | luanshya         | 2022           | 25 09 2023 | 11 03 2025 | 100%       | Completed and commissioned | 275,168.50                 | 275,168.50            | 0%            |
| 19  | Rehabilitation of Buseko Market - Phase 2                                            | Levi chito          | luanshya         | 2022           | 14 03 2023 | 23 06 2023 | 100%       | Completed and commissioned | 267,906.10                 | 250,050.00            | 0%            |
| 20  | Grading of Roads in all Wards - 16 No                                                | All wards           | luanshya         | 2022           | 01 06 2023 | 30 06 2023 | 100%       | Completed and commissioned | 480,000.00                 | 480,000.00            | 0%            |
| 21  | Repair of Ambulances - Phase 2                                                       | James Phiri         | luanshya         | 2022           | 25 12 2022 | 25 03 2023 | 100%       | Completed and commissioned | 205,000.00                 | 200,027.50            | 0%            |
| 22  | Chibansa Electrification (Payment for Zesco connection)                              | James Phiri         | luanshya         | 2022           | 01 06 2022 |            | 100%       | Completed and commissioned | 20,000.00                  | 20,000.00             | 0%            |
| 23  | Kasongo Electrification School phase 1                                               | Fisenge             | luanshya         | 2022           | 01 01 2023 | 06 06 2023 | 100%       | Completed and commissioned | 320,000.00                 | 318,000.00            | 0%            |

|    |                                                                                  |                          |          |      |            |            |                                 |              |              |    |
|----|----------------------------------------------------------------------------------|--------------------------|----------|------|------------|------------|---------------------------------|--------------|--------------|----|
| 24 | Electrification of Elohim primary school old 1x3 classroom block phase 1         | Baluba                   | luanshya | 2022 | 10 08 2023 | 02 09 2023 | 100% Completed and commissioned | 150,000.00   | 80,000.00    | 0% |
| 25 | Replacement of blown off roofs at Mazzieri, mipundu and baluba                   | Twashuka,Mipundu, Baluba | luanshya | 2022 | 21 11 2022 | 04 01 2023 | 100% Completed and commissioned | 11,805.00    | 33,649.03    | 0% |
| 26 | Construction of a VIP toilet at Kankwiba (rescoped to waterborne toilet) phase 1 | Chitwi                   | luanshya | 2022 | 21 11 2022 | 31 08 2023 | 100% Completed and commissioned | 60,000.00    | 61,216.15    | 0% |
| 27 | Completion of a 1 x 3 Classroom Block in Chisokone area                          | Chilabula                | roan     | 2022 | 24 01 2023 | 31/11/2023 | 100% Completed and commissioned | 1,024,316.69 | 825,287.00   | 0% |
| 28 | Rehabilitation of Roan Police Station                                            | Kafubu                   | roan     | 2022 | 06 01 2023 | 14 02 2024 | 100% Completed and commissioned | 853,562.50   | 606,956.20   | 0% |
| 29 | Water reticulation at Roan Primary School                                        | Nkolomo                  | roan     | 2022 | 30 12 2022 | 25 11 2023 | 100% Completed and commissioned | 157,551.02   | 141,625.00   | 0% |
| 30 | Rehabilitation of Milyashi Police Post                                           | Kasengu                  | roan     | 2022 | 30 12 2022 | 14 04 2023 | 100% Completed and commissioned | 762,108.48   | 702,882.00   | 0% |
| 31 | Construction of 1x2 classroom block at Kasunu Primary School.                    | Chilabula                | roan     | 2022 | 06 01 2023 | 19 10 2023 | 100% Completed and commissioned | 556,510.13   | 528,625.20   | 0% |
| 32 | Completion of 1x2 classroom block at Chendmaunga primary school                  | Kawama                   | roan     | 2022 | 06 01 2023 | 21 04 2023 | 100% Completed and commissioned | 652,005.30   | 461,832.00   | 0% |
| 33 | Completion of 1x2 classroom block at Mansasa west primary school                 | Kawama                   | roan     | 2022 | 30 12 2022 | 21 04 2023 | 100% Completed and commissioned | 124,725.50   | 116,464.80   | 0% |
| 34 | Construction of a market shelter at kawama                                       | Kawama                   | roan     | 2022 | 29 07 2022 | 22 09 2022 | 100% Completed and commissioned | 326,083.32   | 326,083.32   | 0% |
| 35 | Construction of a boundary wall at Kalulu Primary School                         | Ngebe                    | roan     | 2022 | 30 12 2022 | 23 03 2023 | 100% Completed and commissioned | 973,357.00   | 947,765.50   | 0% |
| 36 | Rehabilitation of the bridge in Kansengu Ward                                    | Kansengu                 | roan     | 2022 | 06 01 2023 | 30 05 2024 | 100% Completed and commissioned | 972,231.56   | 937,333.54   | 0% |
| 37 | Construction of Market shelter at Section 25 area                                | Milyashi                 | roan     | 2022 | 30 12 2022 | 25 07 2023 | 100% Completed and commissioned | 457,761.76   | 451,926.12   | 0% |
| 38 | Rehabilitation of the School at Kansumbi Primary School                          | Mpatamatu                | roan     | 2022 | 22 06 2023 | 30 11 2024 | 100% Completed and commissioned | 1,333,688.00 | 1,333,688.00 | 0% |
| 39 | Rehabilitation of Toilets at Roan Antelope Secondary School                      | Kafubu                   | roan     | 2022 | 30 12 2022 | 18 07 2023 | 100% Completed and commissioned | 256,368.00   | 256,368.00   | 0% |
| 40 | Water reticulation at Nkambo Primary School                                      | Nkulumashiba             | roan     | 2022 | 01 06 2023 | 13 04 2023 | 100% Completed and commissioned | 424,244.64   | 424,244.64   | 0% |
| 41 | Construction of Refuse Bay at Mpatamatu Market                                   | Buyanstanshi             | roan     | 2022 | 30 12 2022 | 01 06 2023 | 100% Completed and commissioned | 60,000.00    | 60,000.00    | 0% |
| 42 | Unblocking of Drainages in Lumumba ward                                          | Lumumba                  | roan     | 2022 | 30 12 2022 | 07 04 2023 | 100% Completed and commissioned | 249,425.00   | 203,775.00   | 0% |
| 43 | Grading and gravelling of roads in roan                                          | Lumumba                  | roan     | 2022 | 24 09 2023 | 19 11 2023 | 100% Completed and commissioned | 368,192.00   | 368,192.00   | 0% |
| 44 | Completion of the School Hall at Twashuka Secondary School                       | Kafubu                   | roan     | 2022 | 06 01 2023 | 22 07 2024 | 100% Completed and commissioned | 735,154.40   | 702,660.00   | 0% |
| 45 | Construction of the Ablution Block at Kalulu Primary School                      | Ngebe                    | roan     | 2022 | 06 01 2023 | 13 04 2023 | 100% Completed and commissioned | 533,727.11   | 533,727.11   | 0% |
| 46 | Completion of the Boundary wall at Kawama Primary School                         | Kawama                   | roan     | 2022 | 30 12 2022 | 14 04 2023 | 100% Completed and commissioned | 765,000.00   | 720,180.34   | 0% |
| 47 | Installation of the boreholes in Ng'ombe area                                    | Chilabula                | roan     | 2022 | 30 12 2022 | 15 03 2023 | 100% Completed and commissioned | 167,750.00   | 143,000.00   | 0% |
| 48 | Street lighting in Milyashi Ward                                                 | Milyashi                 | roan     | 2022 | 01 01 2023 | 01 06 2023 | 100% Completed and commissioned | 462,000.00   | 432,000.00   | 0% |

|    |                                                  |         |      |      |            |            |                                 |            |            |    |
|----|--------------------------------------------------|---------|------|------|------------|------------|---------------------------------|------------|------------|----|
| 49 | Completion of the boundary wall at sec 26 clinic | Kasengu | roan | 2022 | 30 12 2022 | 18 02 2023 | 100% Completed and commissioned | 118,950.00 | 116,075.00 | 0% |
| 50 | ZESCO connection at Kalulu primary school        | Ngebe   | roan | 2022 | 06 03 2023 | 12 05 2023 | 100% Completed and commissioned | 40,945.52  | 40,945.52  | 0% |

|    |                                                                        |                            |          |      |            |            |                                 |              |              |     |
|----|------------------------------------------------------------------------|----------------------------|----------|------|------------|------------|---------------------------------|--------------|--------------|-----|
| 51 | Completion of Boundary Wall at Kafubu Primary School                   | Kafue                      | roan     | 2022 | 30 12 2022 | 24 03 2023 | 100% Completed and commissioned | 470,141.00   | 450,638.10   | 0%  |
| 52 | Rehabilitation of Mpatamatu Market                                     | justin Kabwe               | roan     | 2022 |            |            | 0% no executed                  | 315,669.23   | #DIV/0!      |     |
| 53 | PROCUREMENT OF DOUBLE SITTER DESKS Phase 1                             | All wards                  | luanshya | 2023 | 01 01 2024 | 31 01 2025 | 100% Completed and commissioned | 7,647,206.72 | 7,647,206.72 | 0%  |
| 54 | CONSTRUCTION OF ALEXADRIA MATERNITY WING                               | Twashuka                   | luanshya | 2023 | 14 05 2024 | 11 10 2024 | 100% Completed and commissioned | 2,284,003.50 | 2,284,003.50 | 86% |
| 55 | DAPP PROJECTS (1X3 CLASS ROOM BLOCK)                                   | Chitwi                     | luanshya | 2023 | 28 02 2024 | 24 09 2024 | 100% Completed and commissioned | 2,739,500.00 | 1,117,372.30 | 91% |
| 56 | DAPP PROJECTS (ABLUTION BLOCK INCLU: SOLAR SCHEME & WATER SOURCE)      | Chitwi                     | luanshya | 2023 | 20 03 2024 | 09 09 2024 | 100% Completed and commissioned |              | 750,000.00   | 98% |
| 57 | DAPP PROJECTS (LOW COST HOUSES)                                        | Chitwi                     | luanshya | 2023 | 07 02 2024 | 02 08 2024 | 100% Completed and commissioned |              | 800,000.00   | 85% |
| 58 | BUNTUNGWA BRIDGE (BOX CULVERT TYPE)                                    | Buntungwa                  | luanshya | 2023 | 26 12 2023 | 14 07 2024 | 100% Completed and commissioned | 1,367,616.80 | 1,240,106.15 | 95% |
| 59 | Kamuchanga Mwaiseni rehabilitation of road (additional funding 1)      | Kamuchanga-Mwaiseni        | luanshya | 2023 |            |            | 100% Completed and commissioned | 2,978,447.94 | 2,978,447.94 | 78% |
| 60 | CONSTRUCTION OF ROOF AT BUNTUNGWA MARKET SHELTER                       | Buntungwa                  | luanshya | 2023 | 07 02 2024 | 30 05 2024 | 100% Completed and commissioned | 250,000.00   | 250,000.00   | 85% |
| 61 | CONSTRUCTION OF AN ABLUTION BLOCK AT KAKWIBA                           | Chitwi                     | luanshya | 2023 | 10 01 2024 | 29 10 2025 | 100% Completed and commissioned | 643,823.00   | 636,608.30   | 92% |
| 62 | CONSTRUCTION OF AN ABLUTION BLOCK AT KAKUMBA                           | Chawama                    | luanshya | 2023 | 02 01 2024 | 30 03 2024 | 100% Completed and commissioned | 695,317.23   | 692,023.54   | 94% |
| 63 | PROCUREMENT OF DOUBLE SITTER DESKS phase 1                             | All wards                  | Roan     | 2023 | 01 01 2024 | 28 02 2025 | 100% Completed and commissioned |              | 4,409,800.00 | 0%  |
| 64 | Street lighting of selected areas in roan constituency                 | Kafue                      | roan     | 2023 | 27 08 2024 | 23 02 2025 | 100% Completed and commissioned | 6,711,952.00 | 6,000,000.00 | 90% |
| 65 | CONSTRUCTION OF AN ABLUTION BLOCK AT SECTION 25 MARKET                 | Milyashia                  | Roan     | 2023 | 07 02 2024 | 02 08 2024 | 100% Completed and commissioned | 558,594.46   | 506,795.96   | 95% |
| 66 | CONSTRUCTION OF AN ABLUTION BLOCK AT KAWAMA MARKET                     | Kawama                     | Roan     | 2023 | 09 04 2024 | 15 08 2024 | 100% Completed and commissioned | 558,594.46   | 540,776.50   | 0%  |
| 67 | PAVING OF ROAN ANTELOPE HOSPITAL DRIVEWAY                              | Kafubu                     | Roan     | 2023 | 15 05 2024 | 11 10 2024 | 100% Completed and commissioned | 1,300,000.00 | 1,188,989.15 | 0%  |
| 68 | GRADING WORKS OF CHILABULA, MAPOSA AND KAWAMA-KAPELEMBE                | Chilabula, Maposa, Kawama, | Roan     | 2023 | 01 01 2024 | 31 12 2024 | 100% Completed and commissioned | 1,014,530.00 | 1,014,530.00 | 94% |
| 69 | CONSTRUCTION OF A BOUNDARY WALL AT NKULUMASHIBA EAST                   | Justine Kabwe              | Roan     | 2023 | 26 02 2024 | 20 05 2024 | 100% Completed and commissioned | 702,452.32   | 702,452.32   | 92% |
| 70 | COMPLETION OF 1X3 CLASSROOM BLOCK AT MWAISENI SECONDARY SCHOOL         | Justine Kabwe              | Roan     | 2023 | 07 02 2024 | 01 05 2024 | 100% Completed and commissioned | 822,831.45   | 821,222.85   | 0%  |
| 71 | PURCHASE OF FURNITURE FOR THE NEWLY REHABILITATED MILYASHI POLICE POST | Kasengu                    | Roan     | 2023 | 01 01 2024 | 01 01 2024 | 100% Completed and commissioned | 160,000.00   | 160,000.00   | 0%  |

|    |                                                                                      |                     |          |      |            |            |                                                           |              |              |         |
|----|--------------------------------------------------------------------------------------|---------------------|----------|------|------------|------------|-----------------------------------------------------------|--------------|--------------|---------|
| 72 | WATER TANK AND PIPEWORK AT ROAN MARKET                                               | Lumumba             | Roan     | 2023 | 01 01 2024 | 01 01 2024 | 100% Completed and commissioned                           | 40,000.00    | 40,000.00    | 0%      |
| 73 | WATER RETICULATION AT SECTION 9                                                      | Kafue               | Roan     | 2023 | 05 03 2025 | 05 05 2025 | 100% Completed and commissioned                           | 150,000.00   | 150,000.00   | 100%    |
| 74 | CONSTRUCTION OF A MOURNERS SHELTER AT MAPOSA                                         | Maposa              | Roan     | 2023 | 09 04 2024 | 09 07 2024 | 100% Completed and commissioned                           | 346,743.02   | 346,743.02   | 100%    |
| 75 | REHABILITATION OF MPATAMATU POLICE POST (FRONTAGE DOOR ONLY)                         | Justine Kabwe       | Roan     | 2023 | 01 06 2024 | 16 06 2024 | 100% Completed and commissioned                           | 50,000.00    | 50,000.00    | 0%      |
| 76 | REHABILITATION OF BRIDGES IN CHILABULA                                               | Chilabula           | Roan     | 2023 | 04 07 2024 | 23 12 2024 | 100% Completed and commissioned                           | 1,027,441.32 | 1,027,441.32 | 0%      |
| 77 | Procurement of desks - phase 2                                                       | All wards           | luanshya | 2024 |            |            | 100% Completed and commissioned                           | 6,000,000.00 | 6,000,000.00 | 0%      |
| 78 | Electrification of Kasongo Combined School                                           | Fisenge             | luanshya | 2024 | 02 05 2024 | 18 12 2024 | 100% Completed and commissioned                           | 543,003.25   | 543,003.25   | 0%      |
| 79 | Construction of an ablution block at Baluba Community School                         | Baluba              | luanshya | 2024 | 15 05 2024 | 15 09 2024 | 100% Completed and commissioned                           | 700,000.00   | 700,000.00   | 0%      |
| 80 | Electrification of Elohim Primary School phase 2                                     | Baluba              | luanshya | 2024 | 02 05 2024 | 07 03 2025 | 100% Completed and commissioned                           | 276,063.40   | 276,063.40   | 0%      |
| 81 | Construction of an ablution block and water reticulation at Kamirenda primary school | Buteko              | luanshya | 2024 | 14 06 2024 | 27 06 2024 | 100% Completed and commissioned                           | 700,000.00   | 700,000.00   | 0%      |
| 82 | Construction of an ablution block at Twashuka market                                 | Twashuka            | luanshya | 2024 | 15 05 2024 | 10 09 2024 | 100% Completed and commissioned                           | 700,000.00   | 700,000.00   | 0%      |
| 83 | Construction of an ablution blockk at Buntungwa market                               | Buntungwa           | luanshya | 2024 | 14 06 2024 | 06 09 2024 | 100% Completed and commissioned                           | 700,000.00   | 700,000.00   | 0%      |
| 84 | Construction of an ablution block at Chitwi market                                   | Chitwi              | luanshya | 2024 | 14 06 2024 | 06 09 2024 | 100% Completed and commissioned                           | 700,000.00   | 700,000.00   | 0%      |
| 85 | Construction of Mipundu drainage (mutubila) phase 2                                  | Mipundu             | luanshya | 2024 | 26 06 2024 | 12 12 2024 | 100% Completed and commissioned                           | 1,132,676.61 | 1,100,000.00 | 0%      |
| 86 | Completion of Misaka Foot bridge (phase 2)                                           | Baluba              | luanshya | 2024 | 30 12 2023 | 22 03 2024 | 100% Completed and commissioned                           | 390,000.00   | 390,000.00   | 0%      |
| 87 | Mortuary at Chenda maunga                                                            | Kawama              | Roan     | 2024 | 20 08 2024 | 12 11 2024 | 100% Completed and commissioned                           | 1,722,578.00 | 1,722,578.00 | 0%      |
| 88 | Maternity wing chilabula kapelembe                                                   | Chilabula           | Roan     | 2024 | 25 07 2024 | 10 10 2025 | 100% Completed and commissioned                           | 2,224,686.60 | 1,907,767.92 | 0%      |
| 89 | Rehabilitation of Kamuchanaga Mwaiseni road (Phase 2 - Drainages)                    | Kamushanga-Mwaiseni | luanshya | 2024 |            |            | 0% project funding insufficient for commencement of phase | 1,132,676.61 |              | 0%      |
| 90 | Rehabilitation of Mpatamatu market                                                   | Buyanstanshi        | roan     | 2024 | 23 08 2024 | 31 03 2025 | 100% Completed and commissioned                           | 4,085,500.00 | 4,000,000.00 | 0%      |
| 91 | Rehabilitation of ablution block at Muchinshi                                        | Levi chito          | roan     | 2024 | 14 06 2024 | 16 09 2024 | 100% Completed and commissioned                           | 483,855.00   | 483,855.00   | 0%      |
| 92 | Rehabilitation of Roan market                                                        | Lumumba             | roan     | 2024 | 09 08 2024 | 22 02 2025 | 100% Completed and commissioned                           | 3,545,500.00 | 3,512,349.50 | 0%      |
| 93 | Construction of 1X2 classroom block at Chendamaua                                    | Kawama              |          | 2024 | 23 10 2024 | 29 01 2025 | 100% Completed and commissioned                           | 800,000.00   | 800,000.00   | 0%      |
| 94 | Grading of Mpata hills road                                                          | Kawama              | roan     | 2024 | 10 09 2024 | 10 02 2025 | 100% Completed and commissioned                           | 995,280.00   | 995,280.00   | 0%      |
| 95 | Procurement of desks - phase 2                                                       |                     |          | 2024 |            |            |                                                           | 750,000.00   |              | #DIV/0! |

|    |                                                    |        |          |      |            |            |                         |              |              |         |
|----|----------------------------------------------------|--------|----------|------|------------|------------|-------------------------|--------------|--------------|---------|
| 96 | Construction of a health post in Chibwe zone       | Baluba | Luanshya | 2025 | 31 05 2025 | 31 12 2025 | 12% foundation and slab | 857,854.25   |              | #DIV/0! |
| 97 | Construction of a 1X3 classroom block at Vine tree | Baluba | luanshya | 2025 | 31 05 2025 | 31 12 2025 | 12% foundation and slab | 1,377,540.00 | 1,377,540.00 | 0%      |

|     |                                                                                  |                                        |          |      |            |            |                                                                    |              |              |         |
|-----|----------------------------------------------------------------------------------|----------------------------------------|----------|------|------------|------------|--------------------------------------------------------------------|--------------|--------------|---------|
| 98  | Construction of a 1X3 classroom block at Blind primary school and Ablution block | Chawama                                | luanshya | 2025 | 31 05 2025 | 31 12 2025 | 2% site clearing and foundation excavations                        | 2,469,082.21 | 2,469,082.21 | 0%      |
| 99  | Construction of a 1X3 classroom block at Maseka Community school in Village      | Chitwi                                 | luanshya | 2025 | 31 05 2025 | 31 12 2025 | 5% site clearing and foundation excavations                        | 1,407,543.00 | 1,363,325.70 | 0%      |
| 100 | Construction of a police post in Fisenge area                                    | Fisenge                                | luanshya | 2025 | 31 05 2025 | 31 12 2025 | 10% foundation and slab                                            | 1,375,355.00 | 1,374,482.73 | 0%      |
| 101 | Construction of a health post in Kamirendo                                       | Fisenge                                | luanshya | 2025 | 31 05 2025 | 31 12 2025 | 12% ringbeam level                                                 | 857,854.25   | 857,854.25   | 0%      |
| 102 | Rehabilitation of Ndeke market Bus shelter only                                  | James Phiri                            | luanshya | 2025 | 31 05 2025 | 31 12 2025 | 12% bus shelter upto wallplate market shelter making good of walls | 904,843.37   | 904,843.37   | 0%      |
| 103 | Construction of a police post at Mwashani                                        | Mipundu                                | luanshya | 2025 | 31 05 2025 | 31 12 2025 | 1% site clearing and foundation excavations                        | 1,375,355.00 | 1,499,639.00 | 0%      |
| 104 | Construction of a 1X3 classroom block at Rivercross                              | Mpelembe                               | luanshya | 2025 | 31 05 2025 | 31 12 2025 | Procurement stage evaluation                                       | 1,377,540.00 |              | #DIV/0! |
| 105 | Construction of a 1X3 classroom block at Chitwi primary                          | Twashuka                               | luanshya | 2025 | 31 05 2025 | 31 12 2025 | 10% foundation and slab                                            | 1,475,453.00 | 1,475,453.00 | 0%      |
| 106 | Construction of an ablution block at Tunfwane community centre                   | Zambezi                                | luanshya | 2025 | 31 05 2025 | 31 12 2025 | 8% foundation and slab                                             | 1,061,542.01 | 1,061,542.01 | 0%      |
| 107 | Installaion of water points with India mark 11 in four wards                     | Mulungushi, Mwaiseni, Mikomfwa, Baluba | luanshya | 2025 | 31 05 2025 | 31 12 2025 | 5% geophysical surveys for 5 boreholes done                        | 480,480.00   | 480,480.00   | 0%      |
| 108 | Construction of a police post in Kamirenda                                       | Buteko                                 | luanshya | 2025 | 31 05 2025 | 31 12 2025 | 0% procurement stage                                               | 1,163,397.41 |              | #DIV/0! |
| 109 | Roller compactor (Shared contribution)                                           |                                        |          | 2025 |            |            |                                                                    | 1,392,000.00 | 1,334,000.00 | 0%      |
| 110 | Construction of water points in Roan                                             | Buyanstanshi, Maposa, Ngebe            | roan     | 2025 | 31 05 2025 | 31 12 2025 | 30% 2 boreholes sunk and tanks stands erected. 4 points remaining  | 1,099,298.11 | 1,085,616.00 | 0%      |
| 111 | Completion of a wallfence at Makoma primary school                               | Lumumba                                | roan     | 2025 | 31 05 2025 | 31 12 2025 | 15% footing done                                                   | 844,739.40   | 825,822.09   | 0%      |
| 112 | Construction of a 1X3 classroom block at st thomas                               | Maposa                                 | roan     | 2025 | 31 05 2025 | 31 12 2025 | 12% foundation and slab                                            | 1,480,750.00 | 1,480,750.00 | 0%      |
| 113 | Construction of a wall fence at Kasumbi primary school                           | Mpatamatu                              | roan     | 2025 | 31 05 2025 | 31 12 2025 | 14% foundation and 4 courses blockwork done                        | 894,288.00   | 894,288.00   | 0%      |
| 114 | Construction of a wall fence at Mpatamatu primary school                         | Buyanstanshi                           | roan     | 2025 | 31 05 2025 | 31 12 2025 | 7% excavations and foundations                                     | 536,748.00   | 536,748.00   | 0%      |
| 115 | Paving of driveway at Roan antelope Secondary School                             | Nkolomo                                | roan     | 2025 | 31 05 2025 | 31 12 2025 | 60% subgrade preparation done. Paver installation at 60%           | 1,050,125.00 | 1,035,540.00 | 0%      |
| 116 | Extension of ablution block at Fisansa                                           | Kafue                                  | roan     | 2025 | 31 05 2025 | 31 12 2025 | 0% Construction                                                    | 1,061,542.01 |              | #DIV/0! |
| 117 | Construction of wall fence at Mwaiseni primary school                            | Justin Kabwe                           | roan     | 2025 | 31 05 2025 | 31 12 2025 | 15% Construction                                                   | 837,270.00   | 823,885.00   | 0%      |
| 118 | Construction of wall fence Nkambo primary school                                 | Nkulumashiba                           | roan     | 2025 | 31 05 2025 | 31 12 2025 | 0% procurement stage                                               | 128,764.80   |              | #DIV/0! |
| 119 | Construction of an ablution block at Mwaiseni primary school                     | Justin Kabwe                           | roan     | 2025 | 31 05 2025 | 31 12 2025 | 4% site clearing and foundation excavations                        | 1,100,501.01 | 1,100,501.01 | 0%      |
| 120 | Construction of a police post at st thomas (Maposa)                              | Maposa                                 | roan     | 2025 | 31 05 2025 | 31 12 2025 | 12% foundation and slab                                            | 1,433,691.88 | 1,433,691.88 | 0%      |

|     |                                                          |                |                   |      |            |            |                             |              |              |    |
|-----|----------------------------------------------------------|----------------|-------------------|------|------------|------------|-----------------------------|--------------|--------------|----|
| 121 | Construction of a police post at Kawama                  | Kawama         | roan              | 2025 | 31 05 2025 | 31 12 2025 | 15% ringbeam level          | 1,423,691.88 | 1,423,691.88 | 0% |
| 122 | Construction of a police post at New kalubilo market     | Kafue          | roan              | 2025 | 31 05 2025 | 31 12 2025 | 30% ringbeam level          | 1,423,691.88 | 1,395,816.21 | 0% |
| 123 | Construction of a health post at Kalende                 | Kawama         | roan              | 2025 | 31 05 2025 | 31 12 2025 | 15% ringbeam level          | 857,854.25   | 857,854.25   | 0% |
| 124 | Construction of mothers shelter at Roan antelop hospital | Kafubu         | roan              | 2025 | 31 05 2025 | 31 12 2025 | 11% foundation and slab     | 1,987,345.23 | 1,975,399.25 | 0% |
| 125 | Procurement of a Compactor                               | All wards      | luanshya,<br>roan | 2025 | 31 05 2025 | 31 12 2025 | 100% procured and delivered | 1,392,000.00 | 1,334,000.00 | 0% |
| 126 | Rehabilitation of Mikomfwa Market shelter                | mikomfwa       | luanshya          | 2025 | 31 05 2025 | 31 12 2025 | 0% procurement stage        | 1,087,762.70 |              |    |
| 127 | Rehabilitation of Mpatamatu Police station               | Justin Kabwe   | roan              | 2025 | 31 05 2025 | 31 12 2025 | 0% procurement stage        | 873,115.80   |              |    |
| 128 | Rehabilitation of feeder roads in Luanshya Constituency  | 65.3 km target | Luanshya          | 2025 | 01 07 2025 | 31 10 2025 | 24% In prgress              | 3,200,000.00 | 3,200,000.00 | 0% |
| 129 | Rehabilitation of feeder roads in Roan Constituency      | 74.3 km target | Roan              | 2025 | 01 07 2025 | 31 10 2025 | 11% In prgress              | 3,200,001.00 | 3,200,001.00 | 0% |